

CHECKLIST

New Unit Checklist

For a new scanner, a replacement or a mobile unit.

1

Call your physicist

As soon as you know a new unit, replacement or mobile unit is coming. Get testing on the installation schedule.

☐

2

Check shielding requirements

New or renovated rooms and mobile trailer pads may need a shielding design and a verification survey, depending on your state and TJC.

☐

3

Acceptance test before the first patient

Your physicist tests the unit and sets the baselines for your QC program.

☐

4

Apply to the ACR

Add the new unit, or notify the ACR right away for a mobile or loaner unit.

☐

5

Withdraw the old unit

If you replaced a unit, let the ACR know it's out of service.

☐